

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Schedule											
						Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb
0010	SOUTH ANNVILLE SEWER PROJECT	284	284	15-Mar-11	13-Apr-12	[Gantt bar spanning from Mar to Apr]											
0100	SHOP DRAWINGS	20	20	15-Mar-11	11-Apr-11	[Gantt bar: Mar, Apr]											
0200	MOBILIZATION	74	74	15-Mar-11	24-Jun-11	[Gantt bar: Mar, Apr, May]											
0210	PRE-CONSTRUCTION PHOTOGRAPHY	20	20	15-Mar-11	11-Apr-11	[Gantt bar: Mar, Apr]											
0220	PRE-BLAST SURVEYS	60	60	04-Apr-11	24-Jun-11	[Gantt bar: Apr, May]											
0400	INSTALL SEWER LINES	244	244	11-Apr-11	15-Mar-12	[Gantt bar: Apr, May, Jun, Jul, Aug, Sep, Oct, Nov, Dec, Jan, Feb, Mar]											
0410	VALLEY VEIW AREA	80	80	11-Apr-11	29-Jul-11	[Gantt bar: Apr, May, Jun]											
0420	SPRUCE STREET AREA	65	65	01-Aug-11	28-Oct-11	[Gantt bar: Aug, Sep, Oct]											
0430	LOUSER ROAD AREA	60	60	31-Oct-11	20-Jan-12	[Gantt bar: Oct, Nov, Dec, Jan]											
0440	REIGERTS LANE AREA	39	39	23-Jan-12	15-Mar-12	[Gantt bar: Jan, Feb, Mar]											
0500	PUMP STATION CONSTRUCTION	130	130	04-Jul-11	30-Dec-11	[Gantt bar: Jul, Aug, Sep, Oct, Nov, Dec]											
0600	RESTORATION	140	140	03-Oct-11	13-Apr-12	[Gantt bar: Oct, Nov, Dec, Jan, Feb, Mar, Apr]											
0610	VALLEY VIEW AREA	22	22	03-Oct-11	01-Nov-11	[Gantt bar: Oct, Nov]											
0620	SPRUCE STREET AREA	18	18	01-Nov-11	24-Nov-11	[Gantt bar: Nov]											
0630	LOUSER ROAD AREA	16	16	07-Mar-12	28-Mar-12	[Gantt bar: Mar]											
0640	REIGERTS LANE AREA	12	12	29-Mar-12	13-Apr-12	[Gantt bar: Mar, Apr]											

Primary Baseline
 Third Baseline
 Remaining Work
 Second Baseline
 Actual Work
 Critical Remaining Work